

20 January 1983

MEMORANDUM FOR: Deputy Director for Administration

FROM: Daniel C. King  
Director of Logistics

SUBJECT: Report of Significant Logistics Activities for  
Period Ending 20 January 1983

1. Progress Report on Tasks Assigned by the DCI/DDCI:

No tasks assigned during this reporting period.

2. Items or Events of Major Interest that have Occurred During the Preceding Week:

STAT a.  Foundation Problem: GSA has reached an agreement with the contractor for resolution of the foundation problem. The contractor will be allowed to place pile caps in about 25 percent of the area where no new piles are required. This work can commence immediately. The A&E is designing a solution requiring approximately 50 new piles. This design will be completed by 21 January 1983, after which the contractor will require approximately one week for completion of installation. The extent of the costs and the matter of who pays what is still to be determined. NPIC has made adjustments to its beneficial occupancy date requirements, and it appears that the contractor can meet these new requirements even after suffering the delay associated with this problem.

b. A&E Activity: The architectural and design team for the proposed new building on the Headquarters compound has begun development of alternative construction concepts. A draft document of building program requirements is being prepared and is due to be reviewed on 27 and 28 January 1983. Three survey teams are at work on the Headquarters compound and are expected to continue work for the next several weeks.

c. Water Leak in Headquarters Tunnel Area: GSA has advised that structural damage is probably the cause for the water leak in the Headquarters tunnel area. GSA will arrange for design personnel to survey the area and correct the problem. Meanwhile, GSA will endeavor to maintain the area neatly until the damage is corrected which, according to GSA, may take up to four or five months.

STAT   
*for* Daniel C. King